



Notice to Navigation Interests

US Army Corps
of Engineers
Huntington District

Date: 27 February 2007

Notice Number: 07-09

In Reply Refer to: CELRH-OR-TD 502 Eighth Street, Huntington, WV 25701-2070 Telephone: 304-399-5239

REVISION TO NOTICE TO NAVIGATION INTERESTS 07-01

MAINTENANCE SCHEDULE FOR 2007

HUNTINGTON DISTRICT

Notice is given that the Maintenance Schedule for the Huntington District has been changed to reflect the dates shown below. All other information remains unchanged.

It is anticipated that major maintenance and repairs will be performed at the following locations during calendar year 2007. This notice may require periodic revision. It is given so that industrial and recreational waterway users may have a general knowledge of the lock outages and can plan their operations accordingly. Factors which may affect this schedule are the delivery of materials, repairs required but not anticipated, emergency repairs as a result of accidents, and funding.

All interested parties should review the maintenance schedule for impact. Additional notices furnishing specific information and operating requirements for repairs resulting in major delays will be published prior to commencing the work items listed.


<u>PROJECT</u>	<u>REPAIRS</u>	<u>WEEKS</u>	<u>DATES</u> (2007)	<u>REMARKS</u>
Racine	Auxiliary Lock Upper Middle Wall Strut Arm Repair Main Lock Upper Middle Wall Hydraulic Gate Cylinder Replacement Fill Valve Hydraulic Cylinder Replacement and Replace Culvert Valve Cables	***4***	12 Mar – 6 Apr	Minor Delays
Greenup	Main Lock – Upper Miter Gate Machinery Repairs	***4***	9 Apr – 4 May	Minor Delays
London	Roller Dam Gate Chain Repair	***5***	7 May – 8 Jun	No Delays
R.C. Byrd	Main Lock Lower Miter Gate Repairs Middle Wall Fill Valve Hydraulic Cylinder Replacement	***5***	11 Jun – 13 Jul	Main Lock Closed Self Help
Meldahl	Auxiliary Lock Emergency Gate Rehabilitation Dewater and Inspect Dam Bay # 7 River Wall Fill Culvert Valve Rehabilitation	***10**	16 Jul – 21 Sep	Intermittent Closure

Racine	Dam Tainter Gate Side Seal Repairs	***6***	24 Sep – 2 Nov	No Delays
Belleville	Dam Tainter Gate and Hydraulic Line Repairs	***3***	5 Nov – 23 Nov	Minor Delays
Willow Island	Auxiliary Lock Emergency Gate Cable Replacement Upper Middle Wall Main Lock Strut Arm Replacement Bulkhead Seal and Thrust Roller Repair	***4***	26 Nov – 21 Dec	Minor Delays

TENTATIVE MAINTENANCE SCHEDULE FOR 2008

HUNTINGTON DISTRICT

<u>PROJECT REPAIRS</u>	<u>WEEKS</u>	<u>DATES (2008)</u>	<u>REMARKS</u>
Racine Tainter Gate Side Seal Repair	***3***	3 Mar – 21 Mar	No Delays
Greenup Rehabilitation Middle Wall Empty Culvert Valve	***3***	24 Mar – 11 Apr	No Delays
London Roller Dam Gate Chain Repair	***6***	14 Apr – 23 May	No Delays
Marmet Roller Dam Gate Chain Repair (Marmet and London Work Being Done simultaneous)	***6***	14 Apr – 23 May	No Delays
Winfield Rehabilitation Old Lock Chambers	***3***	26 May – 13 Jun	No Delays
R.C. Byrd Rehabilitation Middle Wall Fill, Lower Wall Empty Culvert Valve	***6***	16 Jun – 25 July	No Delays
Meldahl Main Lock Install Upper Miter Gate	***12**	28 July – 17 Oct	Main Lock Closed Self Help
Belleville River Wall Empty Culvert Valve Rehabilitation	***4***	20 Oct – 14 Nov	No Delays
Willow Island Dam Tainter Gate Side Seal Replacement	***4***	17 Nov – 12 Dec	No Delays



ARLIE D. BISHOP
Chief, Technical Support Branch