

DRAFT

DRAFT

DRAFT

DRAFT

# HUNTINGTON DISTRICT CY04 REPAIR FLEET WORK SCHEDULE

No. 4

Project	Repairs	Weeks	Dates (2004)	Remarks
BEL	Repairs to Aux Lock Culvert Valves	***7***	23Feb-9Apr	No Delays
BEL	Main Lock Strut Arms/Pins	CONCURRENT		Minor Delays
GRO	Modify Aux Lock Miter Gate Leaves For Lifting	***4***	12Apr-7May	No Delays
CAM	Modify Aux Lock Miter Gate Leaves For Lifting	***4***	10May-4Jun	Main Lock Closed - Self Help
CAM	Main Lock Upper Gate Structural Repairs - Modify Gate For Lifting	***6***	7Jun-16Jul	No Delays
LON	Roller Gate Seal Mod	***3***	19Jul-6Aug	No Delays
RAO	Aux Lock Upper Gate Repairs Modify Gate For Lifting	***6***	9Aug-17Sep	No Delays
BEL	Aux Lock Lower Gate Repairs Modify Gate For Lifting	***6***	20Sep-29Oct	No Delays
RAO	Dam Tainter Gate Side Seal Repairs	***6***	1Nov-10Dec	No Delays
RAO	Middle Wall Fill Valve	CONCURRENT		No Delays