



# September 30, 2021 Zoar Section 106 Consulting Parties Meeting Minutes:

**Attendees:** Listed in Table 1

**Meeting Start:** 3:00 p.m. EST

## **Review of Recent Activities:**

- Consulting Parties meeting was held on September 2, 2021
- Archaeology/Geophysical work completed; all comments due next week (Oct. 8).
- Demonstration Section IEIT completed, no issues
  - Photos of implementation provided
- Vibration data were collected during IEIT demo.
- Preconstruction survey of structures ongoing/DRW awaiting response from some homeowners
- Lon-Term Risk Management Plan Finalized
- Docent Training completed August 20, 2021
- Additional Training available if required in October

## **Review of Current Project Schedule: October 2021 through February 2022**

- USACE and CPs will resolve comments on Second Addendum
- Verification borings/strength testing of core samples at 28-day age
- Vibration and preconstruction building assessments will be submitted to USACE
- Production phase of IEIT will begin following USACE approval of updated schedule and remaining submittals.
- Schedule will be prepared and distributed to CPs.
- Dedicated telephone line and email address published for stakeholders and remains active.

## **Issues and Concerns:**

- Construction traffic patterns were not maintained resulting in relocation of a flagstone, communication between Zoar Village and USACE resulted in remedial action
- Subcontractors and subcontractors need to be aware of ingress/egress on 1<sup>st</sup> and 5<sup>th</sup> Streets only
- Additional signage has been erected to better direct traffic.
- All questions, comments and complaints to be direct to a single point of contact (POC)
  - Phone 304-399-5211; Toll Free 866-502-2570; Email: zoarlevee@usace.army.mil

**Discussion:**

- In person events may need to be adjusted for COVID restrictions. Need to meet stipulations in PA but still maintain safety of participants.
- Discussion concerning possibility of IEIT demonstration trench. If demonstration trench report (pending) does not meet specifications, second demonstration trench will be placed adjacent to initial demonstration trench.
- Park Service has hired a new Archaeologist, Tim Schilling, who will begin participating soon.

**Meeting concluded approximately 3:30 P.M.**

**Table 1: Meeting Attendees**

<b>NAME</b>	<b>ORGANIZATION</b>
John Elsasser	Zoar Village Council
Geoffrey Burt	NPS
Leslie Stone Smith	USACE Project Manager
Lori Feeney	Independent Journalist
Bill Kennedy	OHC
Seth Lyle	USACE Lead Engineer
Linda Pansing	OHC
Kevin Nolan	OAC
Kristen Koehlinger	OSHPO
Al Tonetti	OAC
Nathan White	USACE Archaeologist
Stephen Biehl	OSHPO
Annette Ericksen	USACE Archaeologist