



September 24, 2020 Zoar Virtual Meeting Minutes:

Attendees: Listed in Table 1

Meeting Start: 3:00 p.m. EST

Recent Activities:

- See slide 5.
- OAC provided comments to the final APE/Effects determination.
 - o OAC will provide comments to OSHPO.
 - o The District will respond formally to OAC- on initial review, it appears that requested revisions are possible.

- Ponding Area rehab complete and lessons learned will be of good use as we move
- The contractor for the IEIT is preparing construction submittals
- The seismographic baseline data for the IEIT project has been collected.
- Relief well installation is nearing completion, contractors plan on completing the installation of the well by October 30th and leaving the site by November 15th.
 - o One citizen of Zoar reported noise and vibration.
- Public Outreach Plan being finalized.
- Draft Long-Term Risk Management Plan being developed
 - o Al Tonetti asked Nathan White to describe the nature and need for the plan
 - The plan was mandated by the PA and will include processes for dealing with unanticipated effects, post-review discoveries and other issues.
- Developing Docent Training
 - o Will integrate results of upcoming geophys/archaeology.
 - o Will include input from Consulting Parties prior to finalization.

Review of Current Project Schedule:

See slides 8-11

Review of Comments on Geophysical/Archaeological research design

- See slides 12 and 13.
- The District will formally respond to the comments, but it appears that most of them can be integrated into the research design.

Questions:

Questions and Answers:

1. Hans Fischer mentioned Holly's (Zoar resident) comment about noise from relief well installation, and indicated that he experienced the same, and that it drove his neighbor's dog crazy. The noise was so much at times that he could not use his gazebo in his back yard. However, he stated that he was not complaining and understood that this was part of work to complete the relief well installations. Seth Lyle responded with information that this was the northern most relief well being installed and that the Contractor should be moving south to well RW-6A location soon which is the last well and further away from Mr. Fischer's property. All well install work will be complete by 30 October, with pump testing being conducted in the first week of November and then the contractor demobilizing from the site by 15 November 2020. Mike Nield stated that the IEIT and berm contract has noise and vibration limits, and that the noise levels at any residential structure shall not exceed 65 dBA for continuous noise and 80 dBA for intermittent noise (non-repetitive). He indicated that this is similar noise to that of a running vacuum cleaner.
2. John Schweikart asked what equipment is currently in the staging area shown in slide 7 and is there anything large that would be affecting the parking area? Mike Nield stated that there was nothing in that area when he was last up there. Nathan White then responded that the map shown was outdated and the staging area was changed and is actually located over the toe drain area along the levee toe (an updated map was provided to Consulting Parties immediately following the meeting).
3. Lori Feeney from Bargain Hunter asked where the toe drain is located and Nathan White responded that it is located along the interior toe of the levee. Greg Jones then added a yellow line to the slide 7 showing the general location of the toe drain.

Meeting concluded approximately 4:00 p.m.

Table 1: Meeting Attendees

	ORGANIZATION
Jon Elsasser	Zoar Village Council
Alan Tonetti	Ohio Archaeological Council
Lori Feeney	Independent Journalist
Hans Fischer	Zoar Resident
Koehlinger, Kristin	OSHPO
John Schweikart	OSHPO
KC Hoard	USACE Intern
Jones, Greg	USACE Project Manager
Seth Lyle	USACE Lead Engineer
Rebecca Rutherford	USACE Chief, Environmental Analysis Section
Nathan White	USACE Archaeologist