



October 28, 2021 Zoar Section 106 Consulting Parties Meeting Minutes:

Attendees: Listed in Table 1

Meeting Start: 3:00 p.m. EST

Review of Recent Activities:

- Consulting Parties meeting was held on September 30, 2021
- Archaeology/Geophysical work; comments received.
- Demonstration Section IEIT completed 23-35 September
- Verification drilling of IEIT completed 18-20 October; awaiting report
- Vibration report in preparation.
- Preconstruction survey of structures ongoing. Completed submittals approved by the government.
- Long-Term Risk Management Plan Finalized

Discussion of Comments on Draft Second Addendum:

- USACE/OSHPO/OAC concur with consultant on the following:
 - 33TU828 and 33TU835 are contributing factors to the significance of ZOAR NHL
 - 33TU828: expand site boundary to include the buried cellar, mark the cellar on the surface
 - 33TU835: expand site boundary to the west to include Anomaly A44, mark the anomaly on the surface
 - 33TU829 is of indeterminate eligibility and should be avoided
- The District will also provide an archaeologist to monitor construction in the areas adjacent to the buried cellar and Anomaly A44 (see slide).
 - This includes observing topsoil stripping, asphalt removal and trenching west of the buried cellar and in the vicinity of A44 (see slides)
- OSHPO requested final report include analysis of the 1967 photograph with structure located in proximity to cellar location (photo was provided during presentation)

Review of Current Project Schedule: October 2021 through February 2022

U.S. ARMY CORPS OF ENGINEERS – HUNTINGTON DISTRICT

502 Eighth Street, Huntington, WV 25701

<http://www.lrh.usace.army.mil/>

- USACE and CPs have resolved comments on Second Addendum
 - Consultant has received revisions
- Construction contractor submitted updated schedule for USACE review
 - Subject to change based on results/approval of IEIT Demo Section Report
 - Removal of topsoil (appx 6-in in depth) and work platform fill placement may start, pending submittal approvals
 - IEIT Demo. Section has been installed and drilled: Awaiting report submittal with all testing results
- Dedicated telephone line and email address remain active

Issues and Concerns:

- Traffic loads on asphalt: pounding will affect loads on parking lot as the impact is not dispersed. NO pounding is planned on parking areas
- Results of Archaeology and agreed steps provide a conditional No Adverse Effect finding (conditions include avoidance and .
- Storage of spoil needs to be coordinated with OAC and SHPO if stored onsite; mapping will be provided
- Need to finish Real Estate work for the vacation of West St. Next council meeting is Nov. 9th.
- Mayor requests that reports be sent out as received and not wait for a meeting to expedite transfer of information

Discussion:

- Timeline for report of testing – this is currently unknown due to multiple factors
- Next onsite work will be topsoil removal and placement of a filter blanket
- Full schedule will be developed and released once all reports are reviewed and approved by USACE

Meeting concluded approximately 3:40 P.M.

Table 1: Meeting Attendees

NAME	ORGANIZATION
John Elsasser	Zoar Village Council
Tim Schilling	NPS Archaeologist
Cheryl Stasiak	DRS Enterprises
Geoffrey Burt	NPS
Rebecca Rutherford	USACE Chief, Environmental Analysis
Gail Garbrandt	Director County Elections
Bill Kennedy	OHC
Scott Gordon	Mayor Zoar
Linda Pansing	OHC
Joel Kurtz	DR Walter
Kristen Koehlinger	OSHPO
Al Tonetti	OAC
Nathan White	USACE Archaeologist
Stephen Biehl	OSHPO
Annette Ericksen	USACE Archaeologist